

Report No.	DOUS-TBT-007	Project No.	
Date		Project Name	
Vessel / Spread		Offshore Manager	

Copies of the completed Toolbox Talks shall be sent to HSEQS Department upon request.

The Toolbox Talk is a discussion meeting, hence it shall be delivered verbally by a TBT Leader.

Part 1 Project Operational Overview (Tick and discuss the area of operations as applicable)

1	Mobilisation / demobilisation	☐	9	Plough Operations / Launch & Recovery	☐
2	Vessel Transit Operations	☐	10	Trencher Operations / Launch & Recovery	☐
3	Platform 500m Zone Entry	☐	11	ROV Operations / Launch & Recovery	☐
4	Lifts – Deck	☒	12	Simultaneous Operations	☐
5	Lifts – Subsea	☐	13	Abandonment of Asset(s)	☐
6	Deck Operations	☒	14	Recovery of Asset(s)	☐
7	Cable Working Equipment	☐	15	Equipment Maintenance	☐
8	Equipment / Procedure Trials	☐	16	Other:	☐

Part 2 Specific Task (Identify what the task is that is to be performed)

Unstacking and stacking system (ROV / TMS) using the LARS.

Part 3 HSE Considerations & Requirements (Tick and discuss as applicable)

1	PPE	☒	14	Environmental Requirements	☒
2	Working at Height	☐	15	Over side Working	☐
3	Risk Assessment / JSA / Take 2	☒	16	Life Saving & Fire Fighting Equipment	☐
4	Lifting Operations & Lift Plans	☒	17	Boat Transfers	☐
5	Manual Handling	☐	18	First Aid – Medical Support	☐
6	Slips, Trips & Falls	☐	19	Housekeeping	☒
7	Permit to Work	☐	20	Noise / Vibration	☐
8	Electrical Work & Precautions	☒	21	Confined Spaces	☐
9	Hot Work	☐	22	COSHH	☐
10	Safety & Warning Signs	☐	23	Stored Pressure Systems	☒
11	Rescue Equipment/Plan	☐	24	HV Electrical Work	☐
12	Communication Protocols	☒	25	Spill Prevention / Containment	☒
13	Dropped Objects	☐	26	Other:	☐

Part 4 Supporting Documents – List applicable documents discussed and reviewed during TBT

(Method Statements, Task Plans, Lift Plans, COSHH RA, Drawing, MOC's, RA's/ SJA's, Storyboards, etc.)

DOUS-TRA-007 UNSTACKING SYSTEM
DOUS-TRA-008 STACKING SYSTEM

Part 5 Emergency Arrangements

Discuss / list specific Rescue Plans, Contingency Plans as applicable

Spill kits available and ready for use.

Name and contact of the assigned Medic / First Aider

Part 6 Life Saving Rules (Identify and tick applicable rules)

 Bypassing Safety Controls ☐	 Confined Space ☐	 Driving ☐	 Energy Isolation ☐	 Hot Work ☐	 Line of Fire ☒	 Safe Mechanical Lifting ☒	 Work Authorisation ☐	 Working at Height ☐
--	---	--	---	---	--	---	---	--

Part 7 Confirm and discuss the subsequent control measures implemented relevant to the Life Saving Rule

Check weather conditions and communicate with bridge personnel prior to lifting system from deck.

Non-essential personnel are not to be allowed around ROV during this operation.

Connect tag lines to ROV / TMS for positive control.

Winch operator, observer and pilot in constant communication; do not 'stretch' the tether. Keep HPU in Low Tension while hauling in.

Observer removes stands one at a time, ensuring they do not place themselves in a pinch point.

Winch operator and observer to monitor LARS system for leaks.

ROV / TMS is not to be powered up without grounding strap on. Observer ensures no one is around TMS before Pilot activates system.

Strap ROV / TMS down to LARS system with large approved cargo straps.

Part 8 TBT Discussion Topics / Notes (to include reinforcement of ACT for Safety and Stop Work Authority)

Stacking and unstacking system.

Safety Principle: 'STOP THE JOB' if safety is compromised or you see something going wrong.

Part 9 Identify any actions from TBT and assign Responsible Person and timescale

Put away all tools and equipment in proper area and dispose of all waste material in segregated bins.

Clear area of all trips, slips and falls.

Be sure that grounding strap is on TMS while on deck.

Part 10 TBT Attendees

Print Name	Sign	Print Name	Sign	Print Name	Sign
TBT Leader Name	TBT Leader Signature	Position	Date	Time	
				0000-2400	

Part 11 Confirmation from TBT Leader

Have all relevant persons involved in / affected by the task attended the TBT?	☒ Yes	☐ No
Have specific roles and responsibilities required for the task been adequately communicated and understood?	☒ Yes	☐ No
Are all control measures understood by those involved and suitably implemented?	☒ Yes	☐ No