

Report No.	DOUS-TBT-015	Project No.	
Date		Project Name	
Vessel / Spread		Offshore Manager	

Copies of the completed Toolbox Talks shall be sent to HSEQS Department upon request.

The Toolbox Talk is a discussion meeting, hence it shall be delivered verbally by a TBT Leader.

Part 1 Project Operational Overview (Tick and discuss the area of operations as applicable)

1	Mobilisation / demobilisation	☐	9	Plough Operations / Launch & Recovery	☐
2	Vessel Transit Operations	☐	10	Trencher Operations / Launch & Recovery	☐
3	Platform 500m Zone Entry	☐	11	ROV Operations / Launch & Recovery	☐
4	Lifts – Deck	☐	12	Simultaneous Operations	☐
5	Lifts – Subsea	☐	13	Abandonment of Asset(s)	☐
6	Deck Operations	☒	14	Recovery of Asset(s)	☐
7	Cable Working Equipment	☐	15	Equipment Maintenance	☒
8	Equipment / Procedure Trials	☐	16	Other:	☐

Part 2 Specific Task (Identify what the task is that is to be performed)

Low voltage troubleshooting.

Part 3 HSE Considerations & Requirements (Tick and discuss as applicable)

1	PPE	☒	14	Environmental Requirements	☒
2	Working at Height	☐	15	Over side Working	☐
3	Risk Assessment / JSA / Take 2	☒	16	Life Saving & Fire Fighting Equipment	☐
4	Lifting Operations & Lift Plans	☐	17	Boat Transfers	☐
5	Manual Handling	☐	18	First Aid – Medical Support	☐
6	Slips, Trips & Falls	☐	19	Housekeeping	☒
7	Permit to Work	☒	20	Noise / Vibration	☐
8	Electrical Work & Precautions	☒	21	Confined Spaces	☐
9	Hot Work	☐	22	COSHH	☐
10	Safety & Warning Signs	☐	23	Stored Pressure Systems	☐
11	Rescue Equipment/Plan	☐	24	HV Electrical Work	☐
12	Communication Protocols	☒	25	Spill Prevention / Containment	☐
13	Dropped Objects	☐	26	Other:	☐

Part 4 Supporting Documents – List applicable documents discussed and reviewed during TBT

(Method Statements, Task Plans, Lift Plans, COSHH RA, Drawing, MOC's, RA's/ SJA's, Storyboards, etc.)

DOUS-TRA-015 LOW VOLTAGE TROUBLESHOOTING

DOUS-TRA-027 LOCKOUT - TAGOUT (if required)

Low Voltage Isolation sheet - Electrical Isolation Checklist DSS-ROV-FRM-062/12

Part 5 Emergency Arrangements

Discuss / list specific Rescue Plans, Contingency Plans as applicable

Name and contact of the assigned Medic / First Aider

Part 6 Life Saving Rules (Identify and tick applicable rules)

 Bypassing Safety Controls ☐	 Confined Space ☐	 Driving ☐	 Energy Isolation ☒	 Hot Work ☐	 Line of Fire ☐	 Safe Mechanical Lifting ☐	 Work Authorisation ☐	 Working at Height ☐
--	---	--	--	---	---	--	---	--

Part 7 Confirm and discuss the subsequent control measures implemented relevant to the Life Saving Rule

Low voltage isolation sheet is required. Lock out / tag out electrical source if required (review DOUS-TRA-027); obtain a PTW from the bridge if needed.

All personnel conducting work will always have keys for their locks on them.

NO WORK is to be completed on live circuits - only voltage testing. Ensure the equipment / device is off before disconnecting cables.

Ensure the system is grounded. Have a trained tech use test equipment; use the proper tool for the task.

Always work as a team - there should always be two personnel involved in all electrical troubleshooting and repairs.

Before turning on the circuit, close all electrical connections, remove locks and be sure that all personnel are clear. Good communication between personnel.

Part 8 TBT Discussion Topics / Notes (to include reinforcement of ACT for Safety and Stop Work Authority)

Low voltage troubleshooting.

Low voltage isolation sheet is required.

Safety Principle: 'STOP THE JOB' if safety is compromised or you see something going wrong.

Part 9 Identify any actions from TBT and assign Responsible Person and timescale

Put away all tools and equipment in proper area and dispose of all waste material in segregated bins.

Clear area of all trips, slips and falls.

Ensure that the low voltage isolation sheet has been closed.

Close out PTW from vessel if one was obtained.

Part 10 TBT Attendees

Print Name	Sign	Print Name	Sign	Print Name	Sign
TBT Leader Name	TBT Leader Signature	Position	Date	Time	
				0000-2400	

Part 11 Confirmation from TBT Leader

Have all relevant persons involved in / affected by the task attended the TBT?	☒ Yes	☐ No
Have specific roles and responsibilities required for the task been adequately communicated and understood?	☒ Yes	☐ No
Are all control measures understood by those involved and suitably implemented?	☒ Yes	☐ No