

Report No.	DOUS-TBT-019	Project No.	
Date		Project Name	
Vessel / Spread		Offshore Manager	

Copies of the completed Toolbox Talks shall be sent to HSEQS Department upon request.

The Toolbox Talk is a discussion meeting, hence it shall be delivered verbally by a TBT Leader.

Part 1 Project Operational Overview (Tick and discuss the area of operations as applicable)

1	Mobilisation / demobilisation	☐	9	Plough Operations / Launch & Recovery	☐
2	Vessel Transit Operations	☐	10	Trencher Operations / Launch & Recovery	☐
3	Platform 500m Zone Entry	☐	11	ROV Operations / Launch & Recovery	☐
4	Lifts – Deck	☐	12	Simultaneous Operations	☐
5	Lifts – Subsea	☐	13	Abandonment of Asset(s)	☐
6	Deck Operations	☐	14	Recovery of Asset(s)	☐
7	Cable Working Equipment	☐	15	Equipment Maintenance	☒
8	Equipment / Procedure Trials	☒	16	Other:	☐

Part 2 Specific Task (Identify what the task is that is to be performed)

Integration and testing of hydraulic tooling.

Part 3 HSE Considerations & Requirements (Tick and discuss as applicable)

1	PPE	☒	14	Environmental Requirements	☒
2	Working at Height	☐	15	Over side Working	☐
3	Risk Assessment / JSA / Take 2	☒	16	Life Saving & Fire Fighting Equipment	☐
4	Lifting Operations & Lift Plans	☐	17	Boat Transfers	☐
5	Manual Handling	☒	18	First Aid – Medical Support	☐
6	Slips, Trips & Falls	☒	19	Housekeeping	☐
7	Permit to Work	☐	20	Noise / Vibration	☐
8	Electrical Work & Precautions	☐	21	Confined Spaces	☐
9	Hot Work	☐	22	COSHH	☐
10	Safety & Warning Signs	☒	23	Stored Pressure Systems	☒
11	Rescue Equipment/Plan	☐	24	HV Electrical Work	☐
12	Communication Protocols	☒	25	Spill Prevention / Containment	☒
13	Dropped Objects	☐	26	Other: Subcontractor Involvement	☒

Part 4 Supporting Documents – List applicable documents discussed and reviewed during TBT

(Method Statements, Task Plans, Lift Plans, COSHH RA, Drawing, MOC's, RA's/ SJA's, Storyboards, etc.)

DOUS-TRA-019 HYDRAULIC TOOLING INTEGRATION

Part 5 Emergency Arrangements

Discuss / list specific Rescue Plans, Contingency Plans as applicable

Spill kits and oil absorbent diapers available and on hand.

Name and contact of the assigned Medic / First Aider

Part 6 Life Saving Rules (Identify and tick applicable rules)

 Bypassing Safety Controls ☐	 Confined Space ☐	 Driving ☐	 Energy Isolation ☐	 Hot Work ☐	 Line of Fire ☒	 Safe Mechanical Lifting ☐	 Work Authorisation ☐	 Working at Height ☐
--	---	--	---	---	--	--	---	--

Part 7 Confirm and discuss the subsequent control measures implemented relevant to the Life Saving Rule

Block test area from all unauthorized personnel. Personnel are to be clear of all equipment during testing.
 Constant communication with pilot - if comms are lost, pilot will shut hydraulics down.
 Never touch hydraulic hoses that are under pressure or equipment that is being tested.
 Drain Aux reservoir before installing tooling; ensure all QD caps are put back on after filling.
 Use two-person lifting technique for heavy tooling. Use proper body and hand placement.
 Do not run ROV hydraulics for long periods of time.

Part 8 TBT Discussion Topics / Notes (to include reinforcement of ACT for Safety and Stop Work Authority)

Integration and testing of hydraulic tooling.
 Safety Principle: 'STOP THE JOB' if safety is compromised or you see something going wrong.

Part 9 Identify any actions from TBT and assign Responsible Person and timescale

Ensure all equipment used is cleaned and stowed in proper areas.
 Clean all fluids released during testing. Dispose of all oil, oily rags and diapers into proper container for disposal.

Part 10 TBT Attendees

Print Name	Sign	Print Name	Sign	Print Name	Sign
TBT Leader Name	TBT Leader Signature	Position	Date	Time	
				0000-2400	

Part 11 Confirmation from TBT Leader

Have all relevant persons involved in / affected by the task attended the TBT?	☒ Yes	☐ No
Have specific roles and responsibilities required for the task been adequately communicated and understood?	☒ Yes	☐ No
Are all control measures understood by those involved and suitably implemented?	☒ Yes	☐ No