

Report No.	DOUS-TBT-021	Project No.	
Date		Project Name	
Vessel / Spread		Offshore Manager	

Copies of the completed Toolbox Talks shall be sent to HSEQS Department upon request.

The Toolbox Talk is a discussion meeting, hence it shall be delivered verbally by a TBT Leader.

Part 1 Project Operational Overview (Tick and discuss the area of operations as applicable)

1	Mobilisation / demobilisation	☐	9	Plough Operations / Launch & Recovery	☐
2	Vessel Transit Operations	☐	10	Trencher Operations / Launch & Recovery	☐
3	Platform 500m Zone Entry	☐	11	ROV Operations / Launch & Recovery	☐
4	Lifts – Deck	☐	12	Simultaneous Operations	☐
5	Lifts – Subsea	☐	13	Abandonment of Asset(s)	☐
6	Deck Operations	☐	14	Recovery of Asset(s)	☐
7	Cable Working Equipment	☐	15	Equipment Maintenance	☒
8	Equipment / Procedure Trials	☒	16	Other:	☐

Part 2 Specific Task (Identify what the task is that is to be performed)

Testing survey equipment (e.g. testing boom cameras and boom arms for range of motion).

Part 3 HSE Considerations & Requirements (Tick and discuss as applicable)

1	PPE	☒	14	Environmental Requirements	☐
2	Working at Height	☐	15	Over side Working	☐
3	Risk Assessment / JSA / Take 2	☒	16	Life Saving & Fire Fighting Equipment	☐
4	Lifting Operations & Lift Plans	☐	17	Boat Transfers	☐
5	Manual Handling	☒	18	First Aid – Medical Support	☐
6	Slips, Trips & Falls	☒	19	Housekeeping	☐
7	Permit to Work	☒	20	Noise / Vibration	☐
8	Electrical Work & Precautions	☒	21	Confined Spaces	☐
9	Hot Work	☐	22	COSHH	☒
10	Safety & Warning Signs	☐	23	Stored Pressure Systems	☐
11	Rescue Equipment/Plan	☐	24	HV Electrical Work	☐
12	Communication Protocols	☒	25	Spill Prevention / Containment	☒
13	Dropped Objects	☐	26	Other: Subcontractor Involvement	☒

Part 4 Supporting Documents – List applicable documents discussed and reviewed during TBT

(Method Statements, Task Plans, Lift Plans, COSHH RA, Drawing, MOC's, RA's/ SJA's, Storyboards, etc.)

DOUS-TRA-021 SURVEY INTEGRATION ELECTRICAL & TESTING
DOUS-TRA-022 SURVEY INTEGRATION HYDRAULIC & TESTING

Part 5 Emergency Arrangements

Discuss / list specific Rescue Plans, Contingency Plans as applicable

Oil absorbent pads, rags and spill kit on hand for any accidental discharge.

Name and contact of the assigned Medic / First Aider

Part 6 Life Saving Rules (Identify and tick applicable rules)

 Bypassing Safety Controls ☐	 Confined Space ☐	 Driving ☐	 Energy Isolation ☒	 Hot Work ☐	 Line of Fire ☒	 Safe Mechanical Lifting ☐	 Work Authorisation ☐	 Working at Height ☐
--	---	--	--	---	--	--	---	--

Part 7 Confirm and discuss the subsequent control measures implemented relevant to the Life Saving Rule

Personnel shall work with survey during integration. Nothing is to be put on ROV without survey's instructions. If required, lock out / tag out electrical source (review DOUS-TRA-027) and obtain a PTW if required by vessel. All personnel keep keys for their locks on them.

Be sure hydraulics have been turned off before opening any hydraulic ports.

Personnel in contact with pilot as equipment is turned on and tested. All personnel in safe zone during hydraulic tests.

Use proper PPE when handling chemicals / potting material. Review SDS for each chemical.

Use correct lifting procedures and correct body positioning.

Part 8 TBT Discussion Topics / Notes (to include reinforcement of ACT for Safety and Stop Work Authority)

Testing boom cameras and boom arms for range of motion.

Safety Principle: 'STOP THE JOB' if safety is compromised or you see something going wrong.

Part 9 Identify any actions from TBT and assign Responsible Person and timescale

Clean area of all equipment used and secure system.

Remove lock out / tag out and close out PTW from vessel if one was obtained.

Put all used oil, oil absorbent pads and rags away in proper containers.

Part 10 TBT Attendees

Print Name	Sign	Print Name	Sign	Print Name	Sign
TBT Leader Name	TBT Leader Signature	Position	Date	Time	
				0000-2400	

Part 11 Confirmation from TBT Leader

Have all relevant persons involved in / affected by the task attended the TBT?	☒ Yes	☐ No
Have specific roles and responsibilities required for the task been adequately communicated and understood?	☒ Yes	☐ No
Are all control measures understood by those involved and suitably implemented?	☒ Yes	☐ No