

Report No.	DOUS-TBT-027	Project No.	
Date		Project Name	
Vessel / Spread		Offshore Manager	

Copies of the completed Toolbox Talks shall be sent to HSEQS Department upon request.

The Toolbox Talk is a discussion meeting, hence it shall be delivered verbally by a TBT Leader.

Part 1 Project Operational Overview (Tick and discuss the area of operations as applicable)

1	Mobilisation / demobilisation	☐	9	Plough Operations / Launch & Recovery	☐
2	Vessel Transit Operations	☐	10	Trencher Operations / Launch & Recovery	☐
3	Platform 500m Zone Entry	☐	11	ROV Operations / Launch & Recovery	☐
4	Lifts – Deck	☐	12	Simultaneous Operations	☐
5	Lifts – Subsea	☐	13	Abandonment of Asset(s)	☐
6	Deck Operations	☒	14	Recovery of Asset(s)	☐
7	Cable Working Equipment	☐	15	Equipment Maintenance	☒
8	Equipment / Procedure Trials	☐	16	Other:	☐

Part 2 Specific Task (Identify what the task is that is to be performed)

Lockout / Tagout (LOTO) of ROV or TMS system.

Part 3 HSE Considerations & Requirements (Tick and discuss as applicable)

1	PPE	☒	14	Environmental Requirements	☒
2	Working at Height	☐	15	Over side Working	☐
3	Risk Assessment / JSA / Take 2	☒	16	Life Saving & Fire Fighting Equipment	☐
4	Lifting Operations & Lift Plans	☐	17	Boat Transfers	☐
5	Manual Handling	☐	18	First Aid – Medical Support	☐
6	Slips, Trips & Falls	☐	19	Housekeeping	☒
7	Permit to Work	☒	20	Noise / Vibration	☐
8	Electrical Work & Precautions	☒	21	Confined Spaces	☐
9	Hot Work	☐	22	COSHH	☐
10	Safety & Warning Signs	☐	23	Stored Pressure Systems	☐
11	Rescue Equipment/Plan	☐	24	HV Electrical Work	☐
12	Communication Protocols	☐	25	Spill Prevention / Containment	☐
13	Dropped Objects	☐	26	Other:	☐

Part 4 Supporting Documents – List applicable documents discussed and reviewed during TBT
(Method Statements, Task Plans, Lift Plans, COSHH RA, Drawing, MOC's, RA's/ SJA's, Storyboards, etc.)

DOUS-TRA-027 LOCKOUT - TAGOUT
DO-HSE-FRM-062

Part 5 Emergency Arrangements
Discuss / list specific Rescue Plans, Contingency Plans as applicable

Name and contact of the assigned Medic / First Aider

Part 6 Life Saving Rules (Identify and tick applicable rules)

 Bypassing Safety Controls ☐	 Confined Space ☐	 Driving ☐	 Energy Isolation ☒	 Hot Work ☐	 Line of Fire ☐	 Safe Mechanical Lifting ☐	 Work Authorisation ☐	 Working at Height ☐
--	---	--	--	---	---	--	---	--

Part 7 Confirm and discuss the subsequent control measures implemented relevant to the Life Saving Rule

Superintendents / Supervisors or trained personnel are to fill out form DO-HSE-FRM-062.

Grounding wheel in the grounded position with a lock placed on it - red mark in ground location, red light, megacorn indicator and audible tone. If any of these are not seen or heard, check system.

All personnel working on the task are to have their own lock on the system to avoid unintentional energizing of the system.

Test dead before any work is to be done on system.

Main vessel power: contact bridge and engine room; Supv to LOTO in ER with ownership of LOTO key. Obtain Permit to Work if required by vessel.

Before re-energizing, check all boxes / junctions are closed and nothing left exposed, remove locks, and keep constant comms with pilot.

Part 8 TBT Discussion Topics / Notes (to include reinforcement of ACT for Safety and Stop Work Authority)

LOTO for ROV or TMS system.

Safety Principle: 'STOP THE JOB' if safety is compromised or you see something going wrong.

Part 9 Identify any actions from TBT and assign Responsible Person and timescale

Put away all tools and equipment in proper area and dispose of all waste material in segregated bins.
Clear area of all trips, slips and falls.

Part 10 TBT Attendees

Print Name	Sign	Print Name	Sign	Print Name	Sign
TBT Leader Name	TBT Leader Signature	Position	Date	Time	
				0000-2400	

Part 11 Confirmation from TBT Leader

Have all relevant persons involved in / affected by the task attended the TBT?	☒ Yes	☐ No
Have specific roles and responsibilities required for the task been adequately communicated and understood?	☒ Yes	☐ No
Are all control measures understood by those involved and suitably implemented?	☒ Yes	☐ No