

[illegible]

NOTE: STANDARD PPE OF SAFETY FOOTWEAR, SAFETY HELMET, COVERALLS, GLASSES AND GLOVES MUST BE WORN. ANY ADDITIONAL PPE REQUIRED SHALL BE CAPTURED IN THE MITIGATING CONTROLS SECTION OF THE TRA TEMPLATE BELOW.

No.	Task /Activity	Hazard and Consequence		Initial Risk			Mitigating Controls	Residual Risk		
	Sequential Steps	Hazard	Consequence	Probability	Consequence Severity	Risk Rating	Measures to Reduce Risk to ALARP	Probability	Consequence Severity	Risk Rating
1	Review TRA and TBT	Miscommunication	Personnel Injury / Environmental Pollution	1	2	2	Situational awareness and proper use of PPE. Hard hats, impact gloves, cotton gloves, latex gloves, steel toed boots, safety glasses, side shields and face shield	1	1	1
2	Prior to any task being undertaken ensure that all personnel are aware of the hazards involved.	Electrical shock, possible slips trips and falls. Pinch points poor body position. Hydraulic discharge and spills.	Personnel Injury / Environmental Pollution	2	3	6	All personnel must be aware of their surrounds and weather conditions. Use proper Manual Handling techniques, i.e., Always use proper body positioning, lift with legs, and obtain second personnel when loads are over 40lbs. Read all SDS on chemicals used, use PPE that is specified in SDS and be aware of where all spill kits are located.	2	2	4
3	Separate System and Review TMS UNSTACKING TRA.	Equipment damage, Electrical shock, Injuries to Personnel	Personnel Injury / Damage to Equipment	2	3	6	Review DOUS-TRA-007 UNSTACKING SYSTEM.	2	2	4
4	Perform Complete ROV system LOTO, Lock Out and Tag out all grounding wheels in control van. Lock Out and Tag Out Main Power, ROV IPDS, ROV HPU AND TMS PWR. Review companies LOTO procedures and LOTO TRA.	Electrical Shock, damage to equipment	Personnel Injury / Damage to Equipment	2	3	6	Review DOUS-TRA-027 LOTO. All hands working on the re-term are to have their own lock on the system to avoid un-intentional energizing of the system.	2	2	4
5	Drain hydraulic circuit to QD.	Hydraulic spill	Personnel Injury / Damage to Equipment	2	2	4	Personnel are to be sure that while draining QD that 9/16 th JIC has been opened. Personnel to have oil absorbent pads and rags on hand for oil spills.	1	1	2
6	Disconnect Umbilical QD from TMS	Damage to quick disconnect assembly. Hydraulic leaks	Personnel Injury / Damage to Equipment	2	2	4	Ensure personnel removing QD are experienced techs.	1	1	2

7	Disconnect lifting point bullet from TMS	Pinch points, falls, damage to equipment.	Personnel Injury / Damage to Equipment	2	3	6	Obtain working at heights permit from Bridge if needed, and review working at heights JSA. Wear proper PPE. Never run winch while personnel are on top of TMS	2	2	4
8	Pay out umbilical to be removed.	Slips trips and falls, Strain. Miscommunication, Possible electrical shock.	Personnel Injury / Damage to Equipment	2	3	6	Use proper communication and use proper P.P.E. Ensure clean walkway before starting umbilical pay out. Do not pull until Winch operator pays out slack. Secure PDU power once enough umbilical is paid out.	2	2	4
9	Cut outer layer of metal strands from umbilical	Flying debris, power tool malfunction, Hand injuries	Personnel Injury / Damage to Equipment	2	3	6	All personnel involved must wear proper PPE. Use all equipment according to manufacture.	2	2	4
10	Flaying out umbilical strands	Sharp points causing hand injuries,	Personnel Injury / Damage to Equipment	2	3	6	All personnel involved must wear proper gloves and PPE.	2	2	4
11	Cleaning of umbilical strands.	Chemical splashing, allergic reactions to chemicals, hand injury from sharp points.	Personnel Injury / Damage to Equipment	2	3	6	Proper PPE. Spray all chemicals away from face and personnel, use small amount of cleaning agent. MSDS on hand and rages for clean-up.	2	2	4
12	Setting of lift point bullet into casting position.	Heavy load and lifting.	Personnel Injury / Damage to Equipment	2	3	6	Utilize proper lifting techniques and enough personnel to safely complete the task.	2	2	4
13	Mixing and pouring of socket fast into bullet	Chemical spills and burns	Personnel Injury / Damage to Equipment	2	2	4	Mix slowly and carefully. Read over directions and MSDS for specific hazards.	1	1	2
14	Lowering of bullet from casting position	Heavy Load and lifting	Personnel Injury / Damage to Equipment	2	2	4	Utilize proper lifting techniques and enough personnel to safely complete the task.	1	1	2

Task Risk Assessment Form

DEEPOCEAN

15	Terminate umbilical into QD. Review <i>FIBER OPTIC RETERM WITH QD TRA.</i>	Fiber, Sharps, Cuts	Personnel Injury / Damage to Equipment	2	3	6	Use proper PPE, Review <i>DOUS-TRA-011 FIBER OPTIC RETERM WITH QD.</i>	2	2	4
16	Reinstall lifting point bullet onto TMS.	Pinch points, falls, damage to equipment.	Personnel Injury / Damage to Equipment	2	3	6	Ensure personnel is tied off with proper harness and lanyard or yoyo system. Never run Winch while personnel are on top of TMS.	2	2	4
17	Perform Load Test Review <i>UMBILICAL LOAD TEST</i>	Damage to Equipment	Personnel Injury / Damage to Equipment	4	4	16	Review <i>DOUS-RV-PRO-002</i> and <i>DOUS-TRA-046 UMBILICAL LOAD TEST</i>	2	3	6
18	Installation of QD	Damage to Quick Disconnect assembly	Personnel Injury / Damage to Equipment	2	3	6	Ensure personnel installing QD are experienced techs.	2	2	4
19	Test system for telemetry	High Voltage	Personnel Injury / Damage to Equipment	2	2	4	Remove Lock-out locks from grounding wheels and main breaker. Personnel will be in constant communications with pilot as system is being tested.	2	2	4
20	Re compensation for QD hydraulic circuit.	Hydraulic discharge	Personnel Injury / Damage to Equipment	2	2	4	Personnel will be in constant communication with pilot as circuit is re compensated to desired level. Oil absorbent pads and rags for oil leaks, and spill kit on hand.	1	1	2
21	<i>Stacking System and Review TMS STACKING TRA.</i>	<i>Equipment damage, Electrical shock, Injuries to Personnel</i>	Personnel Injury / Damage to Equipment	2	3	6	Review <i>DOUS-TRA-008 STACKING SYSTEM</i>	2	2	4
22	Clean up all areas of all tools and equipment. Clean and stow all tools in proper location	Slip trips and falls. Dropped objects and hydraulic discharge.	Personnel Injury / Damage to Equipment	2	2	4	Clean and put away all tools and chemicals in their proper locations. Oil absorbent pads and rags to be placed in proper container for disposal. Secure all ladders and ropes if used.	1	1	2

TRA Approval	Name	Position	Signature	Date
By signing, the Approver confirms that the TRA has been reviewed and considers the task acceptable to proceed with residual risk meeting the acceptance criteria of DO Risk Matrix.				

*Reference DO-HSE-FRM-140 for DeepOcean Risk Assessment Matrix (RAM) and Guidewords

Doc ID : DO-HSE-FRM-138
 Doc Name : Task Risk Assessment Form
 Parent Doc ID : DO-HSE-PRO-074 Risk Assessment Procedure

Rev : A
 Date : 29/07/2021
 Page : 5 of 5