

Project (If Applicable)		TRA Ref. No.	DOUS-TRA-011	
Location / Worksite				
Sub Location / Area				
Equipment Spread (Optional)				
Task / Activity	FIBER OPTIC RETERM WITH QD			
Approver				
Responsible Person				
Date TRA Created				
Reference Supporting Documents & Task Plan				
S3RA:	Hot Work Checklist:			
Task Plan:	Work at Height Checklist: DO-HSE-FRM-069 / 057			
Lift Plan:	Confined Space Work Checklist:			
PTW:	Electrical Equipment Checklist:			
COSHH / SDS:	Electrical Isolation Checklist: DO-HSE-FRM-062			
Rescue Plan:	Machinery Isolation Checklist:			
Work Equipment Assessment:	Pressure Systems Checklist:			
Other: DOUS-TRA-006 / DOUS-TRA-007 / DOUS-TRA-008	Other: DOUS-TRA-017 / DOUS-TRA-027 / DOUS-TRA-013			
Reason for TRA (Tick where Applicable)				
Identification of New Task	Annual Review	Review following Incident	Management of Change Record	Other, Please Specify
☐	☐	☐	☐	☐
Other (Details):				
TRA Participants				
Name	Position		Signature	
NOTE: STANDARD PPE OF SAFETY FOOTWEAR, SAFETY HELMET, COVERALLS, GLASSES AND GLOVES MUST BE WORN. ANY ADDITIONAL PPE REQUIRED SHALL BE CAPTURED IN THE MITIGATING CONTROLS SECTION OF THE TRA TEMPLATE BELOW.				

Task Risk Assessment Form

DEEPOCEAN

No.	Task /Activity	Hazard and Consequence		Initial Risk			Mitigating Controls	Residual Risk		
	Sequential Steps	Hazard	Consequence	Probability	Consequence Severity	Risk Rating	Measures to Reduce Risk to ALARP	Probability	Consequence Severity	Risk Rating
1	Review TRA and TBT	Miscommunication	Personnel Injury / Environmental Pollution	1	2	2	Situational awareness and proper use of PPE. Hard hats, impact gloves, cotton gloves, latex gloves, steel toed boots, safety glasses, side shields and face shield	1	1	1
2	Prior to any task being undertaken ensure that all personnel are aware of the hazards involved.	Electrical shock, possible slips trips and falls. Pinch points poor body position. Hydraulic discharge and spills.	Personnel Injury / Environmental Pollution	2	3	6	All personnel must be aware of their surrounds and weather conditions. Use proper Manual Handling techniques, i.e., Always use proper body positioning, lift with legs, and obtain second personnel when loads are over 40lbs. Read all SDS on chemicals used, use PPE that is specified in SDS and be aware of where all spill kits are located.	2	2	4
3	<i>If task requires a working at heights a TRA is required and or a permit to work from vessel.</i>	Personal injury due to falls, dropped objects or improper use of PPE	Personnel Injury / Damage to Equipment	2	2	4	Obtain Permit to work if necessary. Review DOUS-TRA-006 WORKING AT HEIGHTS.	1	1	1
4	<i>If task requires working with power tools a TRA is required and or permit to work from vessel.</i>	Personnel injury, pinch points, improper use of tool, damage to equipment, malfunctioning equipment, dropped objects.	Personnel Injury / Damage to Equipment	2	2	4	Obtain Permit to work if necessary. Review DOUS-TRA-017 POWER TOOL USE	1	1	1
5	<i>If task requires separating the system a TRA is required.</i>	Equipment damage, Electrical shock, Injuries to Personnel	Personnel Injury / Damage to Equipment	2	2	4	Review DOUS-TRA-007 UNSTACKING SYSTEM.	1	1	1
6	Lock out Grounding Wheels in control van. Review companies LOTO procedures and LOTO TRA	Electrical shock and damage to equipment.	Personnel Injury / Damage to Equipment	2	2	4	Review DOUS-TRA-027 LOTO All personnel working on the re-term are to have their own lock on the system to avoid un-intentional energizing of the system.	1	1	1
7	Drain hydraulic circuit to QD.	Hydraulic spill	Personnel Injury / Damage to Equipment	2	3	6	Personnel are to be sure that while draining QD that 9/16 th JIC has been opened. Personnel to have oil absorbent pads and rags on hand for oil spills.	2	2	4

Doc ID : DO-HSE-FRM-138
 Doc Name : Task Risk Assessment Form
 Parent Doc ID : DO-HSE-PRO-074 Risk Assessment Procedure

Rev : A
 Date : 29/07/2021
 Page : 2 of 4

8	Obtain all equipment needed to perform re-termination of fibers.	Damage to equipment.	Personnel Injury / Damage to Equipment	2	2	4	Personnel are to obtain proper tools for re-termination of fiber. Check all equipment that they are in good working conditions. Review all instructions for equipment being used for task. If equipment is found faulty take out of service, red tag and inform supervisor.	1	1	1
9	Ensure that light source has been shut down. (Rack nodes)	Damage to equipment and eye injury.	Personnel Injury	2	3	6	NEVER LOOK DOWN THE END OF A FIBER IF LIGHT SOURCE IS ON.	2	2	4
10	Disconnect and open QD.	Damage to equipment	Personnel Injury / Damage to Equipment	2	2	4	Ensure personnel removing QD are experienced techs. Review procedures on opening of QD to gain access to Fibers.	1	1	1
11	Re-termination of fibers	Damage to equipment, hand and eye injuries.	Personnel Injury / Damage to Equipment	2	2	4	Personnel are to use proper PPE and use the proper equipment for re-termination of fibers. Place all broken and cut fibers in proper contain for disposal.	1	1	1
12	Installation of QD	Damage to quick disconnect assembly	Personnel Injury / Damage to Equipment	2	2	4	Ensure that personnel installing QD are experienced with installation.	1	1	1
13	Test system for telemetry	High Voltage, damage to equipment.	Personnel Injury / Damage to Equipment	2	3	6	Remove Lock-out locks from grounding wheels and main breaker. Personnel will be in constant communications with pilot as system is being tested.	2	2	4
14	Re compensation for QD hydraulic circuit.	Hydraulic discharge	Personnel Injury / Damage to Equipment	2	2	4	Personnel will be in constant communication with pilot as circuit is re compensated to desired level. Oil absorbent pads and rags for oil leaks, and spill kit on hand.	1	1	1
15	Clean up all areas of all tools and equipment. Clean and stow all tools in proper location	Slip trips and falls. Dropped objects and hydraulic discharge.	Personnel Injury / Damage to Equipment	2	2	4	Clean and put away all tools and chemicals in their proper locations. Oil absorbent pads and rags to be placed in proper container for disposal. Secure all ladders and ropes if used.	1	1	1

16	<i>If task requires restacking the system a JSA is required.</i>	<i>Equipment damage, Electrical shock, Injuries to Personnel</i>	Personnel Injury / Damage to Equipment	2	3	6	Review <i>DOUS-TRA-008 STACKING SYSTEM.</i>	2	2	4
TRA Approval		Name	Position		Signature		Date			
By signing, the Approver confirms that the TRA has been reviewed and considers the task acceptable to proceed with residual risk meeting the acceptance criteria of DO Risk Matrix.										

*Reference DO-HSE-FRM-140 for DeepOcean Risk Assessment Matrix (RAM) and Guidewords