

Project (If Applicable)		TRA Ref. No.	DOUS-TRA-013	
Location / Worksite				
Sub Location / Area				
Equipment Spread (Optional)				
Task / Activity	TROUBLESHOOTING FIBER OPTIC WITH QD			
Approver				
Responsible Person				
Date TRA Created				
Reference Supporting Documents & Task Plan				
S3RA:	Hot Work Checklist:			
Task Plan:	Work at Height Checklist: DO-HSE-FRM-069 / 057			
Lift Plan:	Confined Space Work Checklist:			
PTW:	Electrical Equipment Checklist:			
COSHH / SDS:	Electrical Isolation Checklist: DO-HSE-FRM-062			
Rescue Plan:	Machinery Isolation Checklist:			
Work Equipment Assessment:	Pressure Systems Checklist:			
Other: DOUS-TRA-006 / DOUS-TRA-007 / DOUS-TRA-008	Other: DOUS-TRA-017 / DOUS-TRA-027 / DOUS-TRA-011			
Reason for TRA (Tick where Applicable)				
Identification of New Task	Annual Review	Review following Incident	Management of Change Record	Other, Please Specify
☐	☐	☐	☐	☐
Other (Details):				
TRA Participants				
Name	Position	Company		
NOTE: STANDARD PPE OF SAFETY FOOTWEAR, SAFETY HELMET, COVERALLS, GLASSES AND GLOVES MUST BE WORN. ANY ADDITIONAL PPE REQUIRED SHALL BE CAPTURED IN THE MITIGATING CONTROLS SECTION OF THE TRA TEMPLATE BELOW.				

No.	Task /Activity	Hazard and Consequence		Initial Risk			Mitigating Controls	Residual Risk		
	Sequential Steps	Hazard	Consequence	Probability	Consequence Severity	Risk Rating	Measures to Reduce Risk to ALARP	Probability	Consequence Severity	Risk Rating
1	Review TRA and TBT	Miscommunication	Personnel Injury / Environmental Pollution	1	2	2	Situational awareness and proper use of PPE. Hard hats, impact gloves, cotton gloves, latex gloves, steel toed boots, safety glasses, side shields and face shield	1	1	1
2	Prior to any task being undertaken ensure that all personnel are aware of the hazards involved.	Electrical shock, possible slips trips and falls. Pinch points poor body position. Hydraulic discharge and spills.	Personnel Injury / Environmental Pollution	2	3	6	All personnel must be aware of their surrounds and weather conditions. Use proper Manual Handling techniques, i.e., Always use proper body positioning, lift with legs, and obtain second personnel when loads are over 40lbs. Read all SDS on chemicals used, use PPE that is specified in SDS and be aware of where all spill kits are located.	2	2	4
3	Obtain all equipment, tools, and supplies to complete fiber troubleshooting.	Damage to equipment, reaction from chemicals used.	Personnel Injury / Damage to Equipment	2	2	4	Personnel are to obtain proper tools for troubleshooting of fiber. Use proper PPE. Check all equipment that they are in good working conditions. Review all instructions for equipment being used for task. If equipment is found faulty take out of service, red tag and inform supervisor.	1	1	1
4	<i>If task requires a working at heights a JSA is required and or a permit to work from vessel.</i>	Personal injury due to falls, dropped objects or improper use of PPE	Personnel Injury / Damage to Equipment	2	2	4	Obtain Permit to work if necessary. Review <i>DOUS-TRA-006 WORKING AT HEIGHTS.</i>	1	1	1
5	<i>If task requires working with power tools a JSA is required and or permit to work from vessel.</i>	Personnel injury, pinch points, improper use of tool, damage to equipment, malfunctioning equipment, dropped objects.	Personnel Injury / Damage to Equipment	2	2	4	Obtain Permit to work if necessary. Review <i>DOUS-TRA-017 POWER TOOL USE</i>	1	1	1
6	<i>If task requires separating the system a JSA is required.</i>	<i>Equipment damage, Electrical shock, Injuries to Personnel</i>	Personnel Injury / Damage to Equipment	2	2	4	<i>Review DOUS-TRA-007 UNSTACKING SYSTEM.</i>	1	1	1

7	Ensure that light source has been shut down. (Rack nodes)	Damage to equipment and eye injury.	Personnel Injury / Damage to Equipment	2	3	6	NEVER LOOK DOWN THE END OF A FIBER IF LIGHT SOURCE IS ON.	2	2	4
8	Lock out Grounding Wheels in control van. Review companies LOTO procedures and <i>LOTO JSA</i>	Electrical shock and damage to equipment.	Personnel Injury / Damage to Equipment	2	2	4	Review <i>DOUS-TRA-027 LOTO</i> All personnel working on the re-term are to have their own lock on the system to avoid un-intentional energizing of the system.	1	1	1
9	Drain hydraulic circuit to QD.	Hydraulic spill	Personnel Injury / Damage to Equipment / Environment Pollution	2	2	4	Personnel are to be sure that while draining QD that 9/16 th JIC has been opened. Personnel to have oil absorbent pads and rags on hand for oil spills.	1	1	1
10	Testing of light levels with test equipment	Damage to equipment	Personnel Injury / Damage to Equipment	2	3	6	All personnel are to review all manuals of test equipment to ensure that all equipment is to be used correctly for task.	2	2	4
11	<i>If problem is found in fiber and a re-termination of fibers is required review JSA Reterm of Fiber with QD.</i>	<i>Damage to equipment, hand and eye injuries.</i>	Personnel Injury / Damage to Equipment	2	2	4	<i>Review DOUS-TRA-011 FIBER OPTIC RETERMINATION WITH QD.</i>	1	1	1
12	Installation of QD	Damage to quick disconnect assembly	Personnel Injury / Damage to Equipment	2	3	6	Ensure that personnel installing QD are experienced with installation.	2	2	4
13	Test system for telemetry	Damage to equipment and electrical shock.	Personnel Injury / Damage to Equipment	2	2	4	<i>If LOTO was performed remove Lock-out locks from grounding wheels and main breaker.</i> Personnel will be in constant communications with pilot as system is being tested. Turn on light source (Rack Nodes) to test for light levels.	1	1	1
14	Re compensation for QD hydraulic circuit.	Hydraulic discharge	Personnel Injury / Damage to Equipment / Environment Pollution	2	2	4	Personnel will be in constant communication with pilot as circuit is re compensated to desired level. Oil absorbent pads and rags for oil leaks, and spill kit on hand.	1	1	1

15	<i>If task requires stacking the system a JSA is required.</i>	<i>Equipment damage, Electrical shock, Injuries to Personnel</i>	Personnel Injury / Damage to Equipment / Environment Pollution	2	3	6	Review <i>DOUS-TRA-008 STACKING SYSTEM.</i>	2	2	4
TRA Approval		Name	Position		Signature		Date			
By signing, the Approver confirms that the TRA has been reviewed and considers the task acceptable to proceed with residual risk meeting the acceptance criteria of DO Risk Matrix.										

*Reference DO-HSE-FRM-140 for DeepOcean Risk Assessment Matrix (RAM) and Guidewords