

[illegible]

Task Risk Assessment Form

DEEPOCEAN

No.	Task /Activity	Hazard and Consequence		Initial Risk			Mitigating Controls	Residual Risk		
	Sequential Steps	Hazard	Consequence	Probability	Consequence Severity	Risk Rating	Measures to Reduce Risk to ALARP	Probability	Consequence Severity	Risk Rating
1	Use of hand tools.	Pinch points, cuts, stabs, trips, slips and fall hazards.	Injury to Personnel	3	3	M	Use proper PPE for the task. Use the proper tool for the task at hand. Keep tools clean and secured when not in use. NEVER leave tools laying around in walkways, staircases or on top of ladders.	2	1	L
2	Drain Aux Reservoir to prevent release of fluids to the environment.	Uncontained release of hydraulic fluids, slips and falls. High pressure hydraulics, personnel injuries. Damage to equipment.	Injury to Personnel, Environmental Spill	3	1	L	Remove hydraulic oil from Aux reservoir using APU or drain to bucket. Personnel are to keep watch comp as it is draining to prevent damage to comp. Ensure that spill kits and oil absorbent diapers are available and on hand. Dispose of used oil in proper container for disposal.	1	1	L
3	Install Hydraulic tooling	Heavy tooling, pinch points, improper lifting techniques, poor body positioning. Damage to equipment	Injury to Personnel	3	3	M	Utilize two-person lifting technique if equipment is to have to lift by one person. Use proper body and hand placement.	2	2	L
4	Fill Aux Reservoir	Uncontained release of hydraulic fluids, slips and falls. High pressure hydraulics, personnel injuries.	Injury to Personnel, Environmental Spill	2	1	L	Fill Aux reservoir via small comp cart or APU. Ensure that spill kits and oil absorbent diapers are available and on hand. Ensure that all QD caps are put back on.	1	1	L

5	Testing of hydraulic tooling	Failure of comms. High pressure hydraulic release, ruptured hoses. Tooling under torque, moving or rotating machinery, and or high-pressure water jets.	Injury to Personnel, Environmental Spill	2	4	M	Personnel are to block test area from all unauthorized personnel. Personnel are to be in constant communication with pilot, if comms are lost pilot will shut hydraulics down. Personnel are to never touch hydraulic hoses that are under pressure or equipment that is being tested. Personnel are to be clear of all equipment during testing. Ensure that spill kits and oil absorbent diapers are available and on hand.	2	1	L
6	ROV HYDRAULICS	Damage to equipment	Damage to equipment	2	2	L	Ensure that hydraulics on ROV are not to be run for long periods of time due to damage to system.	1	1	L
7	Completion of testing hydraulic tooling	Discharge of hydraulic fluid into the environment. Damage to equipment	Injury to Personnel, Environmental Spill	3	1	L	Ensure that all equipment used is cleaned and stowed in proper areas. Clean all fluids that may have been released during testing of equipment. Dispose of all oil and oily rags, diapers into proper container for proper disposal.	1	1	L

TRA Approval	Name	Position	Signature	Date
By signing, the Approver confirms that the TRA has been reviewed and considers the task acceptable to proceed with residual risk meeting the acceptance criteria of DO Risk Matrix.				

*Reference DO-HSE-FRM-140 for DeepOcean Risk Assessment Matrix (RAM) and Guidewords