

[illegible]

No.	Task /Activity	Hazard and Consequence		Initial Risk			Mitigating Controls	Residual Risk		
	Sequential Steps	Hazard	Consequence	Probability	Consequence Severity	Risk Rating	Measures to Reduce Risk to ALARP	Probability	Consequence Severity	Risk Rating
1	Review TRA and TBT	Miscommunication	Personnel Injury / Environmental Pollution	1	2	2	Situational awareness and proper use of PPE. Hard hats, impact gloves, cotton gloves, latex gloves, steel toed boots, safety glasses, side shields and face shield	1	1	1
2	Prior to any task being undertaken ensure that all personnel are aware of the hazards involved.	Electrical shock, possible slips trips and falls. Pinch points poor body position. Hydraulic discharge and spills.	Personnel Injury / Environmental Pollution	2	3	6	All personnel must be aware of their surrounds and weather conditions. Use proper Manual Handling techniques, i.e., Always use proper body positioning, lift with legs, and obtain second personnel when loads are over 40lbs. Read all SDS on chemicals used, use PPE that is specified in SDS and be aware of where all spill kits are located.	2	2	4
3	Lock Out and Tag out ROV IPDS and ROV HPU, along with ROV IPDS and HPU grounding wheels. Review companies LOTO procedures and <i>LOTO TRA</i>	Electrical Shock, damage to equipment.	Personnel Injury / Damage to Equipment	2	3	6	All personnel working on the re-term are to have their own lock on the system to avoid un-intentional energizing of the system. Review <i>DOUS-TRA-027 LOTO</i> .	1	1	1
4	<i>If task requires separating the system a TRA is required.</i>	<i>Equipment damage, Electrical shock, Injuries to Personnel</i>	Personnel Injury / Damage to Equipment	2	2	4	Review <i>DOUS-TRA-007 UNSTACKING SYSTEM</i> .	1	1	1
5	Drain hydraulic circuit to QD.	Hydraulic spill	Personnel Injury / Damage to Equipment	2	3	6	Personnel are to be sure that while draining QD that 9/16 th JIC has been opened. Personnel to have oil absorbent pads and rags on hand for oil spills.	2	2	4
6	Disconnect of tether QD and pull tether to proper length to cut.	Damage to quick disconnect assembly	Personnel Injury / Damage to Equipment	2	3	6	Ensure personnel removing QD are experienced techs, and that personnel are in constant communication with pilot as tether is being spooled out.	2	2	4

Task Risk Assessment Form

DEEPOCEAN

7	Lock Out and Tag out full system in control van. Locks on TMS Power and Main power along with TMS Power Grounding wheel.	Electrical shock, damage to equipment	Personnel Injury / Damage to Equipment	2	2	4	All personnel working on the re-term are to have their own lock on the system to avoid un-intentional energizing of the system	1	1	1
8	Cut tether at desired length.	Hand injuries, Electrical shock.	Personnel Injury / Damage to Equipment	2	3	6	Proper PPE and proper tool to cut tether. Personnel are to ensure that all power has been turned off.	2	2	4
9	Install Kellum's Grip to new position	Hand injuries due to lose wires on Kellum's grip	Personnel Injury / Damage to Equipment	2	3	6	Proper PPE, review reterm procedure of proper length and location of Kellum's grip.	2	2	4
10	Terminate tether into QD, Review <i>Fiber Reterm with QD TRA</i>	Fiber, Sharps, Cuts	Personnel Injury / Damage to Equipment	2	3	6	Proper PPE, Review <i>DOUS-TRA-011 FIBER OPTIC RETERM WITH QD.</i>	2	2	4
11	Installation of QD	Damage to quick disconnect assembly	Personnel Injury / Damage to Equipment	2	2	4	Ensure that personnel installing QD are experienced with installation.	1	1	1
12	Test system for telemetry	High Voltage	Personnel Injury / Damage to Equipment	2	3	6	Remove Lock-out locks from grounding wheels and main breaker. Personnel will be in constant communications with pilot as system is being tested.	2	2	4
13	Spooling in extra tether into TMS	Damage to Equipment	Personnel Injury / Damage to Equipment	2	3	6	Personnel will be in constant communications with pilot as tether is being pulled back into TMS.	2	2	4
14	Re compensation for QD hydraulic circuit.	Hydraulic discharge	Personnel Injury / Damage to Equipment	2	2	4	Personnel will be in constant communication with pilot as circuit is re compensated to desired level. Oil absorbent pads and rags for oil leaks, and spill kit on hand.	1	1	1

Task Risk Assessment Form

DEEPOCEAN

15	Clean up all areas of all tools and equipment. Clean and stow all tools in proper location	Slip trips and falls. Dropped objects and hydraulic discharge.	Personnel Injury / Damage to Equipment	2	2	4	Clean and put away all tools and chemicals in their proper locations. Oil absorbent pads and rags to be placed in proper container for disposal. Secure all ladders and ropes if used.	1	1	1
16	<i>If task requires restacking the system a TRA is required.</i>	<i>Equipment damage, Electrical shock, Injuries to Personnel</i>	Personnel Injury / Damage to Equipment	2	3	6	<i>Review DOUS-TRA-008 STACKING SYSTEM.</i>	2	2	4

TRA Approval	Name	Position	Signature	Date
By signing, the Approver confirms that the TRA has been reviewed and considers the task acceptable to proceed with residual risk meeting the acceptance criteria of DO Risk Matrix.				

*Reference DO-HSE-FRM-140 for DeepOcean Risk Assessment Matrix (RAM) and Guidewords